

KENAI PENINSULA BOROUGH

P. W. / MAJOR PROJECTS DIVISION

47140 E. POPPY LANE, SOLDOTNA, AK. 99689
PH:(907) 262-9667 FAX: (907) 262-6090

MEMORANDUM

TO: John J. Williams, Kenai Peninsula Borough Mayor
THROUGH: Tim Navarre, Chief of Staff
FROM: Walter Robson, Major Projects Director
DATE: December 5, 2006
SUBJECT: Response to Assembly questions for Arsenic Project

ARSENIC PROJECT:

Nikiski HS/MS should be substantially complete by December 31, 2007, (functioning after winter- break). Majority of system installed; all parts except storage tanks are onsite at this time. Media tanks have shipped and will be here next week. Approximately 3 weeks are required for mechanical installation with electrical and automation to follow inclusive.

Systems listed below are not yet awarded pursuant to KP.B 5.28.310.C and must be individually awarded. They are much smaller systems and will require less installation time. The submittals are similar, and the system programming to that developed for Nikiski. This should allow for quicker installs. Sites previously awarded, planned for near time completion:

- Tustumena (contract not yet awarded) is scheduled for substantial completion by February 15, 2007.
- Sterling (contract not yet awarded) is scheduled for substantial completion by April 15, 2007.

Sites awaiting ADEC review for approval:

- McNeil Canyon - ADEC Lead/copper/ arsenic issue. Submitted to ADEC, System installed awaiting approval to operate
- Northstar Elementary - Submitted to ADEC, System installed awaiting approval to operate.

Site(s) where no action is required-

- Nikiski Elementary - No longer Class A well
- Skyview HS - Arsenic level remains below action level
- Cooper Landing -ADEC to re-evaluate as a Class C system